

ROBERT J. KERCHUSKY Treatment Plants Director

Allentown Division
610.437.7641 Fax 610.437.8790
RobertKerchusky@lehighcountyauthority.org

Tuesday, March 01, 2016

Michael Brunamonti, P.E.
Environmental Program Manager
Commonwealth of Pennsylvania
Department of Environmental Protection
2 Public Square
Wilkes-Barre, PA 18711-0790

Dear Mr. Brunamonti:

Please accept this letter and attachments as Lehigh County Authority's submission to the conditions of NPDES Permit 0026000.

Heavy rains associated with a cold front that passed through the northeastern portion of the country on February 24, 2016 soaked the region with more than 3" of precipitation causing street and small stream flooding throughout the facility's service area. Combined with high antecedent soil moisture that resulted from >30" snow melt, the rainfall from this wet-weather event caused the hydraulic capacity of the treatment facility (87 MGD) to be exceeded and a discharge from Outfall 003 to occur. Additionally, in order to recover from several variable frequency drive (VFD) faults on the Primary Effluent Pumps at the Intermediate Pumps Station, it was necessary to reduce the volume raw wastewater pumped through the plant. The impact of the flow reduction was an increase in the volume of wastewater bypassed during the recovery timeframe, which increased the overall total volume of bypassed wastewater being reported.

If you should have any questions or concerns, please feel free to contact me at (610) 437-7641.

Sincerely,

Robert J. Kerchusky Jr.

Wastewater Services Manager

RJK

Attachments: Bypass Report from Gretchen Schleppy

xc: Jared Sabitski, PADEP Water Quality Specialist, Bethlehem Office
Pat Mandes. Compliance Director

Steven Stahlberg, Chief Operator
Compliance Office, City of Allentown

Sanitary Sewer Overflow (SSO) Report to PADEP

Date, Name, Phone # of person completing this report	Date: 02-29-16 Name: Bob Kerchusky Phone #: 610-437-7641			
Your organization name and address?	Lehigh County Authority, Allentown Division - Kline's Island WWTP 112 Union Street, Allentown PA 18102			
Date found and <u>specific</u> location of SSO ?	February 24, 2016 Location: Outfall 003 - Kline's Island Wastewater Treatment Plant			
4. How was SSO discovered? By who ?	Outfall 003 flow meter registered flow and the SCADA system alarm sounded, alerting the operations staff of a discharge from the bypass. Staff on duty included: George Thundyil, TPOII; Gary Saunders, Shift Supervisor; and Steven Stahlberg, Wastewater Treatment Plant Chief Operator.			
5. Start and end time of SSO (actual or estimate?)	Start: February 24, 2016 9:40 PM			
6. Date, time and name of person who notified PADEP of SSO ?	Date : February 25, 2016 Time : 12:10 AM Name : Gary Saunders			
Description and actual or estimated volume of SSO	Description: Bypass from Outfall 003 Total Metered Flow: 1.181 Million Gallons			
8. Where, <u>precisely</u> , did SSO go? (land, roadway, basement, swale, storm sewer, creek, etc.)	Headworks Plant Bypass - Outfall 003 discharges to the Little Lehigh Creek which is a tributary to the Lehigh River			
9. What caused SSO ? How was it stopped ?	Heavy rains resulting from a cold front that passed through the northeastern portion of the country soaked the region with more than 3" of precipitation causing street and small stream flooding throughout the facility's service area. Combined with high antecedent soil moisture that resulted from >30" snow melt, the rainfall from this wet-weather event caused the hydraulic capacity of the treatment facility (87 MGD) to be exceeded. Additionally, in order to recover from several variable frequency drive (VFD) faults on the Primary Effluent Pumps at the Intermediate Pumps Station, it was necessary to reduce the volume raw wastewater pumped through the plant. The impact of the flow reduction was an increase in the volume of wastewater bypassed during the recovery timeframe, which increased the overall total volume of bypassed wastewater being reported. Eventually after the rain subsided the plant flow returned to a more manageable level.			
10. Describe extent of contamination and how it was cleaned up	At the completion of a by-pass event, City staff inspects the outfall area and cleans up as necessary. This event required no clean-up as the bypass started well beyond the first flush of the collection system therefore no debris was visible.			
11. What actions will be taken to prevent a re-occurrence? When?	The City of Allentown, Lehigh County Authority, and other municipalities that contribute wastewater to the KIWWTP continue work on their RDII reduction programs as required by EPA Administrative Order No.CWA-03-2009-0313DN. Details on progress toward reduction of I&I can be found in each respondents semi-annual report. There are no easy fixes for aging infrastructure and work will continue for many years to come.			

Sanitary Sewer Overflow (SSO) Report to PADEP

12. Other comments?

Upon the prediction of a significant wet-weather event effecting the service area of the KIWWTP, the plant High Flow Procedure and the LCA WLI Wet-Weather Operating Plan are implemented. Activation of these procedure begins when a prediction of ≥ 1" of precipitation is received from ACCU-WEATHER (a subscription weather service forecast), or internet, local television, and radio broadcasts. A detailed High Flow Activity Report is completed throughout the course of the event. Every effort is made to push the wastewater treatment plant beyond the design hydraulic capacity of 72 MGD in order to prevent a discharge from outfall 003. Typically this equates to pumping between 80 and 87 MDG through the facility during a significant wet-weather event.

CITY OF ALLENTOWN BYPASS REPORT

To:

Robert Kerchusky, Manager of Operations

From:

Gretchen, Laboratories Manager

Date:

Tuesday, March 01, 2016

Subject:

Plant bypassing on February 24th, 2016 and February 25th, 2016

In order to comply with NPDES Permit # PA0026000, section A.2.D, with respect to plant bypassing on February 24th, 2016 and February 25th, 2016, a description of the non-compliant discharge follows.

POINT SOURCE:

003

Total

REASON:

On February 24, 2016 the heavy rains resulting from a cold front that passed through the northeastern portion of the country soaked the region with more than 3" of precipitation causing street and small stream flooding throughout the facility's service area. Combined with high antecedent soil moisture that resulted from >30" snow melt, the rainfall from this wet-weather event caused the hydraulic capacity of the treatment facility (87 MGD) to be exceeded. Additionally, in order to recover from several variable frequency drive (VFD) faults on the Primary Effluent Pumps at the Intermediate Pumps Station, it was necessary to reduce the volume raw wastewater pumped through the plant. The impact of the flow reduction was an increase in the volume of wastewater bypassed during the recovery timeframe, which increased the overall total volume of bypassed wastewater being reported. Eventually, after the rain subsided the plant flow returned to a more manageable level.

DURATION:

2140 02/24/16 START 0520 02/25/16 STOP 7.75 HOURS

Total Duration	7.75 HOURS				
FLOW:					
	2230	02/24/16	156,705	gallons	
		02/25/16	274,413	gallons	
		02/25/16	291,229	gallons	
	0430	02/25/16	458,573	gailons	

Total Flow		
	1,180,920 gallons	
	(1.181 MG)	

1,180,920 gallons

CITY OF ALLENTOWN BYPASS REPORT

SAMPLE TIME: 2230 02/24/16 BOD5 Total Suspended Solids Ammonia Nitrogen pH		101 198 5.2 6.84	_		132 259 6.8	lbs. lbs. lbs.
SAMPLE TIME: 0030 02/25/16 BOD5 Total Suspended Solids Ammonia Nitrogen pH		49 82 3.9 7.17	mg/L mg/L mg/L		112 188 8.9	lbs. lbs. lbs.
SAMPLE TIME: 0230 02/25/16 BOD5 Total Suspended Solids Ammonia Nitrogen pH		35 62 3.0 7.07	mg/L mg/L mg/L		85 151 7.3	
SAMPLE TIME: 0430 02/25/16 BOD5 Total Suspended Solids Ammonia Nitrogen pH		30 73 3.0 7.09	<u> </u>		115 279 11.5	lbs.
Sample Time 2230 02/24/16 0030 02/25/16 0230 02/25/16 0430 02/25/16 Total	# BOD 132 112 85 115 444	5 lbs. lbs. lbs. lbs.	# TSS 259 188 151 279 876	lbs. lbs. lbs. lbs.	8.9 7.3 11.5	lbs. lbs. lbs. lbs.

Total Bypass Loading for 02/24/2016 and 02/25/2016 Event (pounds)					
# BOD5	# TSS	# NH3			
444	876	34.5			